

Calabanga Water District
San Antonio, Calabanga, Camarines Sur

Report on Government Projects / Programs / Beneficiaries
CY 2018

Project / Program / Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks	Beneficiaries	
						% of Completion	Total Cost Incurred			
1	Construction of Multi-Purpose Hall	Brgy. San Antonio	2,423,430.75	June 2017	0	October 2017	100%	2,009,154.53	Project completed	Calabanga Water District Office
2	Cabanbanan Solar Frames and Perimeter Fence	Brgy. Cabanbanan	364,815.00	July 2017	0	November 2017	100%	355,390.80	Completed	Secured facility and use of natural energy
3	Cabanbanan PS Power Structure	Brgy. Cabanbanan	249,215.00	Oct-17	0	November 2017	100%	92,629.70	Completed	Increase water supply for Brgy. Cabanbanan
4	Construction of 300 cum concrete cistern tank	Brgy. Sto Domingo	2,498,690.00	February 2018	0	March 2018	100%	2,603,379.00	Completed	Increase water supply for Brgy. Sto. Domingo, San Bernardino, Dominorog, Balongay, Balatasan and Punta Tarawal concessionaires
5	Construction of Sto. Domingo Booster Facility	Brgy. Sto Domingo	913,000.00	May 2018	0	October 2018	90%	818,759.54	Completed	Increase water supply for Brgy. Sto. Domingo, San Bernardino, Dominorog, Balongay, Balatasan and Punta Tarawal concessionaires
6	Construction of Elevated Ellipsoidal Steel Tank 20,000 gallons	Brgy. Sto Domingo	3,859,741.49	November 2016	6	March 2017	75%	2,903,130.38	Project completed and operational last September 2017	Secured facility and restore normal water supply at Brgy. Sto. Domingo, San Bernardino and Balongay


Calabanga Water District
San Antonio, Calabanga, Camarines Sur

Report on Government Projects / Programs / Beneficiaries
CY 2018

Project / Program / Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks	Beneficiaries
						% of Completion	Total Cost Incurred		
7 Construction of Sto. Domingo Water Treatment Facility	Brgy. Sto Domingo	404,916.13	November 2018	0	December 2018	64%	261,099.35	Project on-going	Water treatment facility to ensure the potability of water being being supplied to Brgy. Sto. Domingo, San Bernardino, Dominorog, Balongay, Balatasan and Punta Tarawal

Prepared by:

Engr. Michael M. Gutierrez-Moreno
Supervising Engineer A



Noted by :

Engr. Celedonio I. Tolentino, Jr.
General Manager C

